

Deutsche WindGuard Wind Tunnel Services GmbH, Varel



accredited by the / akkreditiert durch die

Deutsche Akkreditierungsstelle GmbH

as calibration laboratory in the / als Kalibrierlaboratorium im

Deutschen Kalibrierdienst



Deutsche
Akkreditierungsstelle
D-K-15140-01-00

1522875
D-K-
15140-01-00
09/2015

Calibration certificate
Kalibrierschein

Calibration mark
Kalibrierzeichen

Object <i>Gegenstand</i>	Cup Anemometer
Manufacturer <i>Hersteller</i>	Thies Clima D-37083 Göttingen
Type <i>Typ</i>	4.3351.10.000
Serial number <i>Fabrikat/Serien-Nr.</i>	08120177
Customer <i>Auftraggeber</i>	HydroWind BVBA B-1850 Grimbergen (Brussels)
Order No. <i>Auftragsnummer</i>	Email 2015-08-31, Wery
Project No. <i>Projektnummer</i>	VT150738
Number of pages <i>Anzahl der Seiten</i>	4
Date of Calibration <i>Datum der Kalibrierung</i>	03.09.2015

This calibration certificate documents the traceability to national standards, which realize the units of measurement according to the International System of Units (SI).

The DAkkS is signatory to the multilateral agreements of the European co-operation for Accreditation (EA) and of the International Laboratory Accreditation Cooperation (ILAC) for the mutual recognition of calibration certificates. The user is obliged to have the object recalibrated at appropriate intervals.

Dieser Kalibrierschein dokumentiert die Rückführung auf nationale Normale zur Darstellung der Einheiten in Übereinstimmung mit dem Internationalen Einheitensystem (SI).

Die DAkkS ist Unterzeichner der multilateralen Übereinkommen der European co-operation for Accreditation (EA) und der International Laboratory Accreditation Cooperation (ILAC) zur gegenseitigen Anerkennung der Kalibrierscheine. Für die Einhaltung einer angemessenen Frist zur Wiederholung der Kalibrierung ist der Benutzer verantwortlich.

This calibration certificate may not be reproduced other than in full except with the permission of both the German Accreditation Body and the issuing laboratory. Calibration certificates without signature are not valid. This calibration certificate has been generated electronically.

Dieser Kalibrierschein darf nur vollständig und unverändert weiterverbreitet werden. Auszüge oder Änderungen bedürfen der Genehmigung sowohl der Deutschen Akkreditierungsstelle als auch des ausstellenden Kalibrierlaboratoriums. Kalibrierscheine ohne Unterschrift haben keine Gültigkeit. Dieser Kalibrierschein wurde elektronisch erzeugt.

Date
Datum

03.09.2015

Head of the calibration laboratory
Leiter des Kalibrierlaboratoriums

Dipl. Phys. Dieter Westermann

Person in charge
Bearbeiter

Kai Schuster, B. Eng.

Calibration object <i>Kalibiergegenstand</i>	Cup Anemometer										
Calibration procedure <i>Kalibrierverfahren</i>	<ul style="list-style-type: none">Deutsche WindGuard Wind Tunnel Services: Calibration of anemometers; Version 1.0 (2014) <p>Based on following standards:</p> <ul style="list-style-type: none">MEASNET: Anemometer calibration procedureIEC 61400-12-1: Power performance measurements of electricity producing wind turbinesIEC 61400-12-2: Power performance of electricity producing wind turbines based on nacelle anemometryISO 3966: Measurement of fluid in closed conduitsISO 16622: Meteorology - Sonic anemometers/thermometers										
Place of calibration <i>Ort der Kalibrierung</i>	Windtunnel of Deutsche WindGuard WindTunnel Servies GmbH, Varel										
Test conditions <i>Messbedingungen</i>	<table><tr><td>wind tunnel area</td><td>10000 cm²</td></tr><tr><td>anemometer frontal area</td><td>230 cm²</td></tr><tr><td>diameter of mounting pipe</td><td>34 mm</td></tr><tr><td>blockage ratio ¹⁾</td><td>0.023 [-]</td></tr><tr><td>software version</td><td>7.64</td></tr></table>	wind tunnel area	10000 cm ²	anemometer frontal area	230 cm ²	diameter of mounting pipe	34 mm	blockage ratio ¹⁾	0.023 [-]	software version	7.64
wind tunnel area	10000 cm ²										
anemometer frontal area	230 cm ²										
diameter of mounting pipe	34 mm										
blockage ratio ¹⁾	0.023 [-]										
software version	7.64										
	<p>¹⁾ Due to the special construction of the test section no blockage correction is necessary.</p>										
Ambient conditions <i>Umgebungsbedingungen</i>	<table><tr><td>air temperature</td><td>22.8 °C ± 0.1 °C</td></tr><tr><td>air pressure</td><td>1012.5 hPa ± 0.3 hPa</td></tr><tr><td>relative air humidity</td><td>59.4 % ± 2.0 %</td></tr></table>	air temperature	22.8 °C ± 0.1 °C	air pressure	1012.5 hPa ± 0.3 hPa	relative air humidity	59.4 % ± 2.0 %				
air temperature	22.8 °C ± 0.1 °C										
air pressure	1012.5 hPa ± 0.3 hPa										
relative air humidity	59.4 % ± 2.0 %										
Measurement uncertainty <i>Messunsicherheit</i>	<p>The expanded uncertainty assigned to the measurement results is obtained by multiplying the standard uncertainty by the coverage factor k = 2. It has been determined in accordance with DAkkS-DKD-3. The value of the measurand lies within the assigned range of values with a probability of 95%.</p> <p>The reference flow speed measurement is traceable to the German NMI (Physikalisch-Technische Bundesanstalt) standard for flow speed. It is realized by using a PTB owned and calibrated Laser Doppler Anemometer (Standard Uncertainty 0.2 %, k=2)</p>										
Latest accreditation <i>Letzte Akkreditierung</i>	04/2014										
Additional remarks <i>Zusätzliche Anmerkungen</i>	-										

Calibration result
Kalibrierergebnis

Sensor out Hz	Tunnel speed m/s	Uncertainty (k=2) m/s
80.994	3.945	0.050
123.030	5.876	0.050
168.310	7.970	0.050
211.688	9.960	0.051
256.857	12.017	0.051
297.495	13.931	0.051
341.877	15.952	0.051
321.127	14.989	0.051
277.264	12.992	0.051
233.374	10.957	0.051
190.109	8.979	0.051
146.888	6.979	0.050
100.900	4.889	0.050

File: 1522875

Linear regression analysis	Slope	0.04599 (m/s)/(Hz) ± 0.00005 (m/s)/(Hz)
	Offset	0.2274 m/s ± 0.010 m/s
	Standard error (Y)	0.011 m/s
	Correlation coefficient	0.999995

Remarks
The calibrated sensor complies with the demanded linearity of MEASNET



1522875

D-K-

15140-01-00

09/2015

Graphical representation of the result
Grafische Darstellung des Ergebnisses

Calibration No: 1522875; 08120177;




Photo of the measurement setup
Foto des Messaufbaus



Remark: The proportions of the set-up may not be true to scale due to imaging geometry.